

State of South Carolina Contribution Expenditure Report

This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of year quarter and by June 30, 2025.

Contribution Information			
Amount	State Agency Providing the Contribution	Purpose	
\$500,000.00	L040 - Department of Social Services	Building non-congregate shelters for individuals, families and transitional housing	

Organization Information		
Entity Name	The Salvation Army	
Address	417 Rutherford Street	
City/State/Zip	Greenville, SC 29609	
Website	www.salvationarmygreenville.org	
Tax ID#	58-0660607	
Entity Type	Nonprofit Organization	

Organization Contact Information		
Name	Becky Clement	
Position/Title	Grants & Contract Specialist	
Telephone	864-235-4803 x66119	
Email	Becky.Clement@uss.salvationarmy.org	

Reporting Period		
Reporting Period	Quarter 4: April 1, 2025 - June 30, 2025	

Accounting of how the funds have been spent:							
Description		Expenditures					
(Attach additional detail for subgrantees and affiliated nonprofits)	Budget	Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	Balance
Pre-Construction - Architects	\$186,000.00				\$10,000.00	\$10,000.00	\$176,000.00
Demolition	\$48,900.00	\$48,900.00				\$48,900.00	\$0.00
Site Grading and Preparation	\$143,675.00					\$0.00	\$143,675.00
Consultant Fees	\$80,500.00			\$52,716.25	\$30,862.44	\$83,578.69	-\$3,078.69
Soil Testing and Treatment	\$10,925.00					\$0.00	\$10,925.00
Printed Materials	\$10,000.00	\$2,886.34	\$1,713.62			\$4,599.96	\$5,400.04
Developer Fees	\$20,000.00					\$0.00	\$20,000.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$500,000.00	\$51,786.34	\$1,713.62	\$52,716.25	\$40,862.44	\$147,078.65	\$352,921.35

Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year):

These funds were part of the capital campaign to rebuild the social services campus. The final goal of the capital campaign has not been reached yet which has slowed the process of moving into construction.

Expenditure Certification

- Ala-	Area Commander
Signature	Title
Major Michael Harris	6/16/2025
Printed Name	Date